



2161 Chamber Center Drive
 Fort Mitchell, KY 41017
 phone: 859.525.0544
 fax: 859.525.0561
 www.ctconsultants.com

MONTHLY PROJECT STATUS UPDATE

Lakeside Park, Kentucky

8/30/2023

City

Date

Prepared by: Martin Hellmann

Item No.	Status	
1.	Project Name: 2023 Street Program	Project Number: 220718
	<p>The 2023 street program will consist of the resurfacing of West Lakeside between Gilmore and 102 West Lakeside (where the concrete pavement begins).</p> <p>Pavement cores indicate there are several areas where there is a concrete base under the asphalt pavement. We will plan on leaving the concrete pavement in place, milling off the asphalt pavement over top and resurfacing. To account for the reflective cracking that will take place over the existing concrete pavement joints, the contractor will mark the joint locations, sawcut the asphalt pavement over the joints and crack seal them. This will result in straight reflective cracks that are properly sealed upon completion of the resurfacing project. The bid includes contingency quantities to cover full depth asphalt pavement repair and curb replacement. Areas for repair will be marked prior to milling and resurfacing.</p> <p>The project was awarded to Riegler Blacktop in the amount of \$164,354.00. All necessary documents have been received from Riegler Blacktop. A pre-construction meeting was held with Riegler Blacktop on 3/29/2023. The contract books have been executed. A field meeting will be held near the start of construction to mark areas for full depth asphalt repair and curb replacement.</p> <p>Riegler has completed the curb repair and some full depth repair. Resurfacing to begin the week of September 5, and should be completed that same week.</p>	
2.	Project Name: Sidewalk Assessment (ARPA Funds)	Project Number:
	<p>The city has indicated that they would like to have the sidewalks in the city assessed to determine what repairs are necessary.</p> <p>Precision Concrete Cutting has provided a proposal to complete an assessment of the sidewalks in the city for \$1,767.50.</p> <p>Precision has begun the assessment. CT has requested an anticipated date when the report will be complete.</p>	

3.	Project Name: 2023 Joint and Crack Seal Program	231625
	<p>This year's list of streets for joint and crack sealing will consist of:</p> <ul style="list-style-type: none">• Shaker Ct.• Marlo Way, Penwood to W. Lakeside• Brittany Court• Penwood Ct• Locust Ave., Penwood to Evergreen (Alternate)• Evergreen (Alternate) <p>The project was awarded to Riegler Blacktop in the amount of \$35,302.50.</p> <p>Work is tentatively schedule to begin the third week of September. Della Way will be added to the list if they are within budget as they draw close to completing the streets from the bid.</p>	